Completion Report

1	Name of Wok	Drilling of Borewells in Bhuvaneshwari Nagara & Surrounding area Bagalagunte Ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 112/20-21, Dt.29.07.2020
		EE/DD/TS/21 /22-23, Dt.18.10.2022
3	Head of Acount which is Chargeable	, P Code-3485
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 193 /20-21, Dt.26.02.2021
5	Name of Contractor	K Madhava Reddy
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	MB No. 4921 /2022-23
	Page No	492001 to 492009
8	check Measurment of the Asst	~~3.08.2022~~ 3/8/22
	Exe. Eng./ Exe.Eng. On	3/8/22
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B.R. Raghunath.

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
52.00 Lakhs	46,00,094.00	–	5,99,906.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Scanned with OKEN Scanner